

Flexible Tanks for Liquid Bulk Cargo

Annex 3

Examples of flexitank checklists

Container Selection Checklist						
Item	Description	Yes	No			
General	Does the container have a minimum total gross weight of 30,480.00 kg					
	Suitable condition for transport by road, rail and sea					
	Container free from taint and previous cargo odors					
	A container light test was performed with satisfactory result					
	The shoring slots (at door end) are straight and free from					
	dents and obstructions					
	The exterior is free from hazardous or previous cargo marks					
Doors	Doors free of buckling and dents					
	Does each door have 2 locking bars retained by 3 locking brackets					
	Door gear fixing and bolt heads on the inside of the doors are free from sharp points and edges					
Side	Weld seams to side walls have smooth weld seams and are					
Walls	free from sharp points and edges					
	There are identical corrugations over the full length					
	There is no logo panel or flattened corrugations					
	Are the inside walls free of large areas of rust, holes or flaking					
	paint					
	There are no transferable stains					
Floor	Free of transferable or nontransferable dry dust, carbon dust, sand, dirt or deport yard dust					
	No damp floor stains					
	No large areas of transferable bum marks					
	The container is free from debris, dunnage and previous cargo					
	residues					
	Floor is free from splinters, protruding nails, screws, and other					
	fixings					
Declaratio						
	pected the container and found that it complies with the COA					
	for the Safe Handling and Operation of Flexitanks – Container					
	as summarized above and find it acceptable for use					
Inspected	by Inspected at					
D :						
Print Nam	e					



Flexitank Pr	Flexitank Preparation / Installation Checklist						
Item	Description	Yes	No				
Container							
Selection	9						
Verification	Are container doors operable and easy to open and close						
	Has the Container Selection Checklist been completed and						
	signed						
	Has the container condition been documented with						
	photographs						
Preparation	The container has been cleaned of debris, dunnage and						
•	previous cargo residue						
	All welds checked for rough edges and covered with						
	cardboard/taped over						
	No shoes were worn during installation of corrugated						
	paper/liner						
	Corrugated paper/liner has been used to cover container						
	walls and floor and there is a 6" overlap of corrugated paper						
	between container walls and floor						
	The inner wall of the container is covered with corrugated						
	paper/liner that extends to the full height of the filled flexitank.						
	Flexitank load sticker installed on container door and A4						
	warning label installed on left hand container door						
Fitting	Flexitank has been carefully placed in container as per						
	manufacturer's instructions						
	Flexitank should be visually inspected for damage						
	Bulkhead backing sheet valve window is > 8" from center of						
	container						
	Zip/Cable ties have been used to secure bulkhead backer to						
	bottom bulkhead bar						
	Valve is positioned correctly in valve window cutout						
	Corrugated liner has been used to cover bulkhead backing						
	board (if required)						
	Have all specific requirements in the flexitank manufacturer's						
	installation manual been fulfilled						
	Flexitank straps have not been secured to the bulkhead						
	Flexitank serial number and date of installation recorded						
	The flexitank fitting has been documented with photographs						
Declaration	I have inspected the container and flexitank installation and						
	found that it is compliant with the instructions on the						
	manufacturer's manual and COA Standards for the safe						
	handling and operation of Flexitanks						
Inspected by		<u> </u>					
	'						
Print Name							
i iiii ivaiiie							



Flexitank Loading Checklist								
	Description		Yes	No				
Loading site	The loading site is accommounted on a chassis	essible by a shipping container						
	The immediate area a obstructions	round the loading site is free from						
	0001100110110							
Pre-	Wheel chocks are securing the trailer wheels to prevent							
Loading	unintended movement							
	Bulkhead and valve ar container doors	e not in contact with the interior of the						
	Left hand container do	or confirmed closed and sealed						
	•	using a hose support at the level of the to the hose and coupling						
		ct during loading is as per specs and as urer's temperature requirements hk data sheet						
		nk has been checked and will not be 5% or as per flexitank manufacturer's						
		gainst the bulkhead and positioned						
	Bung cap or dust cove hose	r removed prior to connecting loading						
Loading	Valve handle open and	d locked						
	Loading hose with san	ne diameter female cam fitting is						
		ank valve and loading hose and fittings						
	are adequately supported to prevent downward pressure on							
	the flexitank valve							
	Have measures been loading	taken to prevent any air ingress during						
	Load was always atter	nded by a qualified individual						
	Load weight and volur specifications	ne recorded and confirmed within						
	Valve handle was lock disconnecting loading	ed in the closed position before hose						
	Bung cap/dust cover in							
	Right hand container door closed and sealed							
Declaration		ading in question and certify that it has						
		cordance with procedures and that the						
	flexitank system is suit	table for transport						
Inspected by	Inspec	ted at						
Print Name								